JOB SUMMARY



QTY

1

		From	Southern Outdoor Restoration
			3217 Northside Drive
			Raleigh, NC 27615
			(919) 366-7474
Job No.	19827739	Job For	American Asset Corporation
Job No. Date	19827739 10/18/2020	Job For	American Asset Corporation Brier Creek Commons, LLC
		Job For	-
Date	10/18/2020	Job For	Brier Creek Commons, LLC

Job Description

This quote is for the labor and materials to chemically remove the calcium and lime from the wall of the Azitra patio. We will also remove any organic growth after the calcium and lime has been removed. We will access water to complete this work from the exterior commercial spigots throughout this project.

Services

> Remove heavy calcium deposits from back wall of Azitra patio with calcite presoak and NMD80. Agitate with wire brush and reapply chemicals as needed.

- Treat wall and 40 tip to remove organic growth after calcium is removed.


Parts, labor and items used

Service

ce Efflorescence/Calcium/Lime Treatment

Files and Photos

















Deficiencies



Description:

Brick chipped when 40 tipped





Description:

Thick calcium







Comments



(PW-N) Tarik Bryant 10/24/2020 02:25am EDT

Finished calcium removal..

Removed about 90percent. Applied several applications of chemicals needed. Scrubbed and scrapped of calcium. Also doubled back to hit some areas from previous night to attempt to remove remaining. Feel much better on how job turned out tonight..Everything cleaned up well.. No deficiencies

Used 3 gallons of removal

2 gallons MD80



(PW-N) Tarik Bryant

10/23/2020 02:38am EDT

This section of wall has really thick calcium. Used scrapper and brush to at least get some of it knocked down smooth. We did remove some calcium but still no real luck removing all. sand blasting would be ideal for this job. Used 4 gallons of removal 3 gallons MD80



(PW-N) Tarik Bryant 10/20/2020 03:03am EDT

Calcium buildup is pretty bad.

Was able to complete a section of wall.. Again applying several applications of remover and MD80. Used a scrapper to scrape the really thick areas along with purchased wired brushes. Remove about 85 percent of calcium.. Some places of brick chipped in the process of 40 tipping.(see deficiency).Will return tonight to complete another section. Everything cleaned up pretty well.. No deficiencies



(PW-N) Tarik Bryant 10/19/2020 12:59am EDT

Did not have the proper wired brushes to do more.. Applied several applications of presoak and md80. Was able to remove a some calcium off a section of brick wall. Will return with proper materials to complete.. Overall the section was treated turned out well.